BRUHATH BANGALORE MAHANAGARA PALIKE
Engineering Department

COMPLETION REPORT

1	Completion Report of the work of	**Improvements to roads and drains at Srinivasapura village in ward no:01 of Yelahanka Sub division**
2	Sanctioned Estimate No. And Date	BBMP/EE/YNK-D/AS/41/2022-23 DT:26-12-2022
3	Name of the Contractor	**K.Shankar Reddy**
4	Time Stipulated for Completion of Work	90 Days
5	Date of Commencement	19/01/2023
6	Date of Completion	6/4/2023
7	Measurment Recorded	15/04/2023
	M.B.No	4926
	Page No	492529 to 492535
8	Name of the Office / Officials incharge of the work	
	1) Asst.Exe.Engineer	Sri Ramasanjeevaiah
	2) Asst.Engineer	Sri. Narasimaiah

Estimate Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
100 Lakhs.	104.24 Lakhs	—	9966=00	—

1) Certified that the above work has been completd with in the stipulated time snoted in entrustment

2) Certified that above work has been executed satisfactorily.

Asst. Engineer,
Yelahanka Sub Division,
BBMP, Bangalore-64

Asst. Executive Engineer
Asst. Executive Engineer,
Yelahanka Sub Division,
BBMP, Bangalore-64
Yelahanka Sub Division
(BBMP Ynk-D)
Yelahanka, Bangalore

Executive Engineer
Bruhat Bengaluru Mahanagara Palike
Yelahanka, Division